

SERVICING REPORT GROUNDWATER SUMMARY

<p>Does the SR include a private water drainage system (PWDS)?</p> <p>PWDS: Private Water Drainage System: A subsurface drainage system which may consist of but is not limited to weeping tile(s), foundation drain(s), private water collection sump(s), private water pump or any combination thereof for the disposal of private water on the surface of the ground or to a private sewer connection or drainage system for disposal in a municipal sewer.</p>	<p>If Yes continue completing Section B (Information Relating to Groundwater) <u>ONLY</u></p> <p>If Yes, Number of PWDS? <u> one (1) </u></p> <p><i>(Each of these PWDS may require a separate Toronto Water agreement)</i></p> <p>If No skip to Sections C (On-site Groundwater Containment) and/or D (Water Tight Requirements) as applicable</p>	<p><input checked="" type="radio"/> YES</p> <p><input type="radio"/> NO</p>	
B. INFORMATION RELATING TO GROUNDWATER		Included in SR (reference page number)	Report Includes this information City Staff (Check)
<p>A copy of the pump schedule(s) for ALL groundwater sump pump(s) for the development site has been included in the FSR <u>or</u></p> <p>A letter written by a Mechanical Consultant (signed and stamped by a Professional Engineer of Ontario) shall be attached to the SR stating the peak flow rate of the groundwater discharge for the development site for all groundwater sump pump(s). This peak flow rate must be based on the pump schedule(s) that have been designed by the Mechanical Consultant. A template of this letter is attached in Schedule A.</p>	<p><i>A Letter will be provided by the mechanical consultant</i></p>		
<p>**If there is more than one sump they must ALL be included in the letters along with a combined flow**</p>			

SERVICING REPORT GROUNDWATER SUMMARY

<p>Is it proposed that the groundwater from the development site will be discharged to the sanitary, combined or storm sewer?</p>	<p><input checked="" type="checkbox"/> Sanitary Sewer</p> <p><input type="checkbox"/> Combined Sewer</p> <p><input type="checkbox"/> Storm Sewer</p>	<p>Pg. 5</p>	
<p>Will the proposed PWDS discharge from the site go to the Western Beaches Tunnel (WBT)?</p> <p>*Reference attached WBT drainage map*</p>	<p><input type="checkbox"/> YES <input checked="" type="checkbox"/> NO</p> <p>If Yes, private water discharge fees will apply and site requires a sanitary discharge agreement.</p>		
<p>What is the street name where the receiving sewer is located?</p>	<p><i>Pharmacy Avenue</i></p>	<p>Pg. 7</p>	
<p>What is the diameter of the receiving sewer?</p>	<p><i>250mm Sanitary Sewer</i></p>	<p>Pg. 7</p>	
<p>Is there capacity in the proposed local sewer system?</p> <p><input type="checkbox"/> YES <input type="checkbox"/> NO</p>	<p>Are there any improvements required to the sewer system? If yes, identify them below and refer to the section and page number of the FSR where this information can be found.</p> <p>If a sewer upgrade is required, the owner is required to enter into an Agreement with the City to improve the infrastructure?</p> <p><input type="checkbox"/> YES</p>	<p><i>A model Analysis is underway.</i></p>	
<p>Total allowable peak flow rate during a 100 year storm event (L/sec) to storm sewer</p> <p>When groundwater is to be discharged to the storm sewer the total groundwater and stormwater discharge shall not exceed the permissible peak flow rate during a 2 year pre development storm event, as per the City's</p>	<p><u>80.6</u> L/sec</p> <p><i>No groundwater is being discharged into the City's storm network.</i></p>	<p>Pg. 4</p>	

SERVICING REPORT GROUNDWATER SUMMARY

<p>Wet Weather Flow Management Guidelines, dated 2006</p>			
<p>Short-Term Groundwater Discharge Provide proposed total flow rate to the sanitary/combined sewer in post-development scenario</p> <p>Total Flow (L/sec) = sanitary flow + peak short-term groundwater flow rate</p>	<p><i>Short-term groundwater will discharge into the City's sanitary network.</i></p> <p><i>Sanitary flow during construction = 0 L/sec</i></p> <p><i>Pump during construction (groundwater)= 1.17 L/sec</i></p>	<p>Pg. 6</p>	
<p>Long-Term Groundwater Discharge Provide proposed total flow rate to the sanitary/combined sewer in post-development scenario</p> <p>Total Flow (L/sec) = sanitary flow + peak long-term groundwater flow rate</p>	<p><i>Long-term groundwater will discharge into the City's combined network.</i></p> <p><i>Total Flow = 8.45+0.18 = 8.63 L/sec</i></p>	<p>Pg. 6</p>	
<p>Does the water quality meet the receiving sewer Bylaw limits?</p> <p><input checked="" type="radio"/> YES</p> <p><input type="radio"/> NO</p>	<p>If the water quality does not meet the applicable receiving sewer Bylaw limits and the applicant is proposing a treatment system the applicant will need to include a letter stating that a treatment system will be installed and the details of the treatment system will be included in the private water discharge application that will be submitted to TW EM&P.</p>	<p>Pg. 5</p>	
<p>C. ON-SITE GROUNDWATER CONTAINMENT</p>		<p>Included in SR (reference page number)</p>	<p>Report Includes this information City Staff (Check)</p>

SERVICING REPORT GROUNDWATER SUMMARY

How is the site proposing to manage the groundwater discharge on site?		N/A	
Has the above proposal been approved by:	<input type="radio"/> TW-WIM And <input type="radio"/> TW-EM&P And <input type="radio"/> ECS		
<p>If the site is proposing a groundwater infiltration gallery, has it been stated that the groundwater infiltration gallery will not be connected to the municipal sewer?</p> <p>A connection between the infiltration gallery/dry well and the municipal sewer is not permitted</p> <p>Please be advised if an infiltration gallery/dry well on site is not connected to the municipal sewer, the site must submit two letters using the templates in Schedule B and Schedule C.</p>	<input type="radio"/> YES <input type="radio"/> NO	N/A	
<p>Confirm that the infiltration gallery can infiltrate 100% of the expected peak groundwater flow year round, ensure that the top of the infiltration trench is below the frost line (1.8m depth), not less than 5 m from the building foundation, bottom of the trench 1m above the seasonally high water table, and located so that the drainage is away from the building.</p>		N/A	

August 2019

SERVICING REPORT GROUNDWATER SUMMARY

D. WATER TIGHT REQUIREMENTS	Included in SR (reference page number)	Report Includes this information City Staff
		(Check)
<p>If the site is proposing a water tight structure:</p> <ol style="list-style-type: none"> The owner must submit a letter using the template in Schedule D. A Professional Engineer (Structural), licensed to practice in Ontario and qualified in the subject must submit a letter using the template in Schedule E. 	N/A	

Provide a copy of the approved SR to Toronto Water Environmental Monitoring & Protection Unit at pwapplication@toronto.ca.

Consulting Firm that prepared Servicing Report: Lithos Group Inc.

Professional Engineer who completed the report summary: Nick Moutzouris
Print Name

2019-09-10

Professional Engineer who completed the report summary: _____
Signature Date & Stamp